

FEDERAL COLLEGE OF EDUCATION, KATSINA
TETFUND INTERVENTIONS PERFORMANCE REPORT FOR YEAR 2024
SUBMITTED TO THE SENATE COMMITTEE ON TERTIARY INSTITUTIONS AND TETFUND

DETAILS OF YEAR 2024 ANNUAL INTERVENTION PROJECTS

17/09/2024

S/N	PROJECT DESCRIPTION	NAME OF CONTRACTOR	DATE OF AWARD	CONTRACT SUM	ANNUAL INTERVENTION ALLOCATOIN IN 2023	AMOUNT RELEASED SO FAR	PAYMENTS MADE TO CONTRACTORS	TOTAL PAYMENTS MADE TO DATE	PHYSICAL PROGRESS	REMARKS
1	Construction of HOD's Building at School Secondary Education Arts and Social Sciences (SASS)	Messrs Midwall Building and Civil Engineering Ltd	06/05/2024	303,915,839.29	650,000,000.00	151,957,919.65	151,957,919.65	151,957,919.65	60%	Project in progress
2	Construction of Building of 6Nr Classrooms at School Secondary Education Arts and Social Sciences (SASS)	MessrsWindland Engineering & Properties Ltd	06/05/2024	229,966,111.18		114,983,055.59	114,983,055.59	114,983,055.59	55%	Project in progress
3	Furnishing of HOD's Office Block, Classrooms, Studios and Additional Furnishing.	Messrs Fine Furnitures Investment Nigeria Ltd	06/05/2024	62,156,666.37		52,833,166.41	52,833,166.41	52,833,166.41	90%	Project in progress
4	Consultancy Services for Construction of HOD's Office Block, 6Nr Classrooms Building	Messrs ELDAN ENGINEERING LIMITED	15/05/2023	52,347,931.04		41,484,724.34	41,484,724.34	41,484,724.34	75%	Project in progress
	TOTALS			648,386,547.88		361,258,865.99	361,258,865.99	361,258,865.99		